

DATE August 6, 2007

ACCEPTING COMPLETED CONSTRUCTION AND APPROVING FINAL PAYMENT FOR 2006 SIDEWALK REPLACEMENT PROGRAM - CONTRACT 2, CASTLE CONCRETE SERVICES INC.

BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF DES MOINES, IOWA: That the attached report of the Jurisdictional Engineer, showing the cost of the construction of the 2006 Sidewalk Replacement Program - Contract 2, 09-2006-005, in accordance with the contract approved between Castle Concrete Services Inc., Anthony Castellano, President, P. O. Box 993, Johnston, IA 50131, under Roll Call No. 06-1136, of June 5, 2006, and the City of Des Moines, and recommending the acceptance thereof, be and the same is hereby approved, and accepted, and


BE IT FURTHER RESOLVED: That \$112,988.08 is the total cost, of which \$107,338.68 has been paid the Contractor, and \$0.00 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$5,649.40 is to be paid at the end of thirty days, provided no claims or liens have been filed against said contract. In the event that at the end of said thirty (30) day period, claims are on file as herein provided, the City of Des Moines shall continue to retain from said unpaid funds, a sum not less than double the total amount of all claims on file, or the full Chapter 573 Code of Iowa retainage amount, whichever is lesser.

BE IT FURTHER RESOLVED: That the Engineering Department be and is hereby authorized and directed to notify all persons and firms with outstanding Chapter 573 claims against said project, that the project has been given final acceptance as completed by this City Council, that they have 60 days from such acceptance within which to initiate suit to collect on their claims, and that if suit is not commenced within that time, the City of Des Moines will be required to release the retainage which it is now holding.

BE IT FURTHER RESOLVED: That the Des Moines Finance Director be and is hereby authorized to release said retainage if suit is not filed as above provided.


Moved by _____ to adopt.

FORM APPROVED:




Kathleen Vanderpool
Deputy City Attorney

FUNDS AVAILABLE



Allen McKinley
Des Moines Finance Director

Funding Source: 2007-2008 CIP, Page Sidewalk-5, City-wide Sidewalk Replacement - Public Works, STR084, G. O. Bonds



★ Roll Call Number

Agenda Item Number

13 C

Date August 6, 2007

COUNCIL ACTION	YEAS	NAYS	PASS	ABSENT
COWNIE				
COLEMAN				
HENSLEY				
KIERNAN				
MAHAFFEY				
MEYER				
VLASSIS				
TOTAL				
MOTION CARRIED		APPROVED		
_____ Mayor				

CERTIFICATE

I, DIANE RAUH, City Clerk of said City hereby certify that at a meeting of the City Council of said City of Des Moines, held on the above date, among other proceedings the above was adopted.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my seal the day and year first above written.

_____ City Clerk

13 C

PROJECT SUMMARY

2006 Sidewalk Replacement Pro. - Con. 2

Activity ID 09-2006-005

On June 5, 2006, under Roll Call No. 06-1136, the City Council awarded the contract for the above improvements to Castle Concrete Services Inc., in the amount of \$163,900.00, to reconstruct Class 'A' and Class 'B' Portland cement concrete sidewalks four(4) inches thick (six(6) inches thick at driveways), together with all necessary appurtenances; in accordance with the contract documents at:

Various locations City-wide. Sidewalks will be replaced at locations inspected by Public Works and replacement of all sidewalks approved by City Council by separate action. Handicapped accessible ramps will also be constructed in the vicinity where sidewalks will be replaced.

Tabulated below is a history of project change orders.

<u>Change Order No.</u>	<u>Description</u>	<u>Initiated By</u>	<u>Amount</u>
1	To adjust quantities to As_Built amounts	Engineering	(\$50,911.92)
Original Contract Amount			\$163,900.00
Total Change Orders			(\$50,911.92)
Percent of Change Orders to Original Contract			-31.06%
Final Contract Amount			\$112,988.08

13 C

August 6, 2007

CERTIFICATION OF COMPLETION

AGENDA HEADING:

Accepting completed construction and approving final payment for the 2006 Sidewalk Replacement Program - Contract 2, Castle Concrete Services Inc..

SYNOPSIS:

Approve the Jurisdictional Engineer's Certification of Completion, accept construction of said improvement, and authorize final payment to the contractor.

FISCAL IMPACT:

Amount: \$112,988.08 As-Built Contract Cost

Funding Source: 2007-2008 CIP, Page Sidewalk-5, City-wide Sidewalk Replacement - Public Works, STR084, G. O. Bonds

CERTIFICATION OF COMPLETION:

On June 5, 2006, under Roll Call No. 06-1136, the City Council awarded a contract to Castle Concrete Services Inc., Anthony Castellano, President, P. O. Box 993, Johnston, IA 50131 for the construction of the following improvement:

2006 Sidewalk Replacement Program - Contract 2, 09-2006-005

Reconstruction of Class A and Class B Portland cement concrete sidewalks four(4) inches thick, (six (6) inches thick at driveways), together with all appurtenances; in accordance with the contract documents at various locations City-wide. Sidewalk will be replaced at locations inspected by the Public Works Department. Handicapped accessible ramps will also be constructed in the vicinity where sidewalks will be replaced

I hereby certify that the construction of said 2006 Sidewalk Replacement Program - Contract 2, Activity ID 09-2006-005, has been completed in substantial compliance with the terms of said contract, and I hereby recommend that the work be accepted. The work commenced on June 22, 2006, and was completed on July 26, 2007.



ENGINEERING DEPARTMENT
CITY HALL
400 ROBERT D. RAY DRIVE
DES MOINES, IOWA 50309-1891
(515) 283-4920
FAX (515) 283-4112

ALL-AMERICA CITY
1949, 1976, 1981
2003

13C

I further certify that \$112,988.08 is the total cost of said improvement, of which \$107,338.68 has been paid the Contractor and \$0.00 is now due and is hereby approved as final partial payment for the above project, the remaining balance of \$5,649.40 is to be paid at the end of thirty days, provided no claims or liens have been filed against said contract. In the event that at the end of said thirty (30) day period, claims are on file as herein provided, the City of Des Moines shall continue to retain from said unpaid funds, a sum not less than double the total amount of all claims on file, or the full Chapter 573 Code of Iowa retainage amount, whichever is lesser. The amount of completed work is shown on the attached Estimate of Construction Completed.

A handwritten signature in black ink, appearing to read "Jeb E. Brewer". The signature is written in a cursive style with a small flourish at the end.

Jeb E. Brewer, P.E.
Des Moines City Engineer



ESTIMATE OF CONSTRUCTION COMPLETED
FOR WORK DONE FROM 12/20/06 to 6/30/07
FINAL

Project: 2006 Sidewalk Replacement Program - Contract No. 2
Contractor: Castle Concrete Services Inc.
Activity ID: 09-2006-005
Date: 7/17/07

LINE NO.	DESCRIPTION	UNIT	UNITS			TOTAL AMOUNT
			ESTIMATED	AUTHORIZED	CONSTRUCTED TO DATE	
1	Sidewalk, 4" Class 'A', Remove and Replace	SY	100.000	73.710	73.710	\$2,800.98
2	Sidewalk, 4" Class 'B' 2-6 SY, Remove and Replace	SY	350.000	362.170	362.170	\$14,848.97
3	Sidewalk, 4" Class 'B' Over 6 SY, Remove and Replace	SY	2,500.000	1,405.560	1,405.560	\$53,411.28
4	Sidewalk, Thru Driveways, 6" PCC, Remove and Replace	SY	150.000	133.720	133.720	\$5,482.52
5	Sidewalk, Handicapped Ramp, 6" PCC, Remove and Replace	SY	300.000	380.630	380.630	\$15,605.83
6	Detectable Warnings	SF	600.000	420.000	420.000	\$10,500.00
7	Remove & Replace Curb For Cl. A Walk	LF	100.000	12.000	12.000	\$360.00
8	Tree Root Removal	EACH	75.000	105.000	105.000	\$4,200.00
9	Saw Concrete - Full Depth	LF	2,500.000	1,651.000	1,651.000	\$5,778.50
10	Driveway, 6" PCC	SY	50.000	0.000	0.000	\$0.00
11	Driveway, Removal	SY	50.000	0.000	0.000	\$0.00
	TOTAL CONTRACT AMOUNT PLUS CHANGE ORDERS		\$112,988.08			
	PARTIAL PAYMENT NO. 1		\$25,475.24			
	PARTIAL PAYMENT NO. 2		\$13,003.32			
	PARTIAL PAYMENT NO. 3		\$17,016.54			
	PARTIAL PAYMENT NO. 4		\$16,019.29			
	PARTIAL PAYMENT NO. 5		\$22,227.00			
	PARTIAL PAYMENT NO. 6		\$13,597.29			
	THIS PARTIAL PAYMENT		\$0.00			
	TOTAL PARTIAL PAYMENTS		\$107,338.68			
	BALANCE		\$5,649.40			
			100.00%			
	TOTAL					\$112,988.08
	RETAINAGE					\$5,649.40
	TOTAL LESS RETAINAGE					\$107,338.68
	LESS PREVIOUS PAYMENT					\$107,338.68
	AMOUNT DUE					\$0.00

PREPARED BY:

CHECKED BY:

13 C